

# MACON COUNTY ROAD AND BRIDGE DEPARTMENT

Report for the County Commission

13 June 2016

Regular Meeting

J.D. Smith, county engineer



## Federal & State Aide Project(s) Update

- County Road 22 Bridge Replacement Project is complete
- County Roads 69, 57, and 21 Resurfacing and Stripping Project is complete
- County Road 22 Resurfacing Project should begin shortly after July 4th.
- County Roads 9 and 4 Resurfacing Project waiting on Pre-Con
- County Road 97 Project PS&E, waiting on ALDOT for review.
- Federal Highway Administration (FHWA) projects due to floods
  - CR 59 Culvert Replacement Project to begin around June 20th
  - CR 32 Bridge Replacement Project, waiting on approval to send bid
  - CR 2 Grade, Drain, Base Project, waiting on approval to send to bid
  - CR 47 Pipe Replacement Project is complete
- Federal Emergency Management Agency (FEMA) projects due to floods
  - Emergency Measures Project, is complete and awaiting reimbursement
  - Need to Complete Projects, 208 sites with the additional stand alone sites:
    - CR 32 Bridge Replacement Project
    - Red Creek Road Culvert Replacement Project
    - Radar Station Road Bridge Replacement Project
    - CR 67 Bridge Replacement Project
    - CR 67 Bridge Replacement Project
  - FEMA projects will be completed as written small will be small and large will be large
- National Resource Conservation (NRCS) projects due to floods
  - Will be receiving Statement of Work, then will review and approve, to then receive Notice to Proceed (to be able to begin work)
- CDBG - Bell Quarters does not qualify based upon questionnaires. Would like to evaluate projects throughout the county and submit project(s) with consent of Commission.

## Operational Items

- Approval to send out FY 16/17 department material bids to be received July 11, 2016
- Approval to hire two temporary Project Inspectors for Project work.
- Adjust Jabari Ware from \$13.76 to \$14.45
- Need Subdivision Regulations enacted
- AUTHORIZATION TO PURCHASE TWO (2) DUMP TRUCKS AND ONE (1) SERVICE TRUCK.